


Barnstable Town Council

Update on Wastewater Efforts In Barnstable

Department of Public Works
February 18, 2021



Update Since January



- *CWMP*
 - *Single EIR approved by MEPA*
 - *Cape Cod Commission: Request for 208 Consistency Review Submitted*
- *JBCC*
 - *Negotiations underway as of 2/11/21*
- *Mothers Park*
 - *Continuing to work road ownership*
- *Route 28 / Yarmouth Road - MassDOT*
 - *Continue to coordinate sewer and water infrastructure to be installed as part of project.*



Update Since January



- *Projects*
 - *Strawberry Hill Road Project*
 - *Finalizing design of sewers and pump station*
 - *Continuing coordination with Vineyard Wind*
 - *Anticipating Fall construction start*
 - *Coordinating SRF paperwork*
 - *Rte 28 East (pump station & Sewering at Phinney's Lane and 28)*
 - *Preliminary Design continues*
 - *Coordinating/partnering with Hyannis Water to remove “dead-ends” in water system as part of project.*
 - *Spring 2022 Construction Start Target*
 - *Long Pond, Phinney Lane, and Rt 28 to Rt 149 surveys*
 - *Long Pond – Draft being reviewed by Town Surveyor*
 - *Phinneys & Rte 28 - Drafts anticipated in February*
 - *Next Steps – Commence preliminary design effort (in-house)*





Other Wastewater Projects

- *Projects*
 - *Rendezvous Lane Pump Station*
 - *Construction begins first week in March*
 - *Solids Handling Rehabilitation*
 - *Finalizing Drawings*
 - *Received permission to advertise from SRF*
 - *Anticipate advertising in March*
 - *Pump Station Improvement Program*
 - *Finalizing Drawings*
 - *Received permission to advertise from SRF*
 - *Anticipate advertising in March*
 - *Effluent Flow Meter Installation - Complete*
 - *Bearses Way Vacuum Sewer Decommissioning & Shared Use Path*
 - *Submitting 75% design to MassDOT next week.*




Phasing Plan







Phase I Projects - East





Phase I Projects - West





Discussion?

