



Barnstable Town Council


Update on Wastewater Efforts In Barnstable

Department of Public Works February 17, 2022





Strawberry Hill Road Sewer Expansion Project




- ±7,250 LF (±35%) of gravity sewer main installed to date
- Three sewer crews
 - Crew 1: West Main Street
 - Crew 2: Craigville Beach Road
 - Crew 3: Force main and services on SHR
- Closure of West Main Street continues through end of March from western entrance of High School to SHR.
- Vineyard Wind's crews at Covell's Beach Parking Lot and on Independence Drive and Strawberry Hill Road.
- On schedule for completion in Spring, 2023.






Route 28 East Sewer Expansion Project



- SRF Loan Application under review
- Design and permitting continues
 - In discussions w/ DOT re: work hours.
- Town Council voted to approved Easement acquisition on abutting property (195 Phinney's Ln)
- Bidding anticipated in March
- Construction expected to commence summer/fall







- Park City Wind On-Shore Route
 - Town Council voted to appropriate design funds on 12/16/2021.
 - DPW finalizing in-house preliminary design.
 - DPW working to identify necessary pump station sites (at least 5 anticipated).
 - DPW preparing RFP for final design services.
 - DPW continues to meet w/ Park City Wind to coordinate survey and design.
 - DPW coordinating w/ legal team re: Mother's Park.






- Route 28 "West" Sewer Expansion
 - Town Council voted to appropriate final design funds on 12/16/21.
 - Survey has been completed and is under review by DPW.
 - DPW finalizing in-house preliminary design.
 - DPW working to identify necessary pump station sites (at least 4 anticipated).
 - DPW preparing RFP for final design services.
 - First project anticipated to involve work on a private road (Old East Osterville Road)











- Route 28 / Yarmouth Road MassDOT
 - Utility pole relocations underway and on-going this winter.
 - More significant work anticipated to commence in spring 2022.
 - Schedule of sewer work has not been provided.
- Planning on-going for other Sewer Projects
 - Phinney's Lane and Long Pond Sewer Projects
 - Surveys complete, preliminary design (in-house) ongoing.





WPCF Updates

- Evaluation of Nitrogen Removal Improvements
 - Evaluation on-going and anticipated to be completed in the Spring of 2022.
- Effluent Disposal Evaluation
 - CDM Smith conducting refined modeling evaluation of identified options
- Solids Processing Facility Upgrades
 - Construction on-going
- WPCF Engineering Facility Study
 - Study on-going






SRF

- 2020 Projects
 - All loans have been secured and projects are underway (4 projects)
 - Mass Clean Water Trust announced total loan forgiveness for the 4 projects of \$876,534
- 2021 Projects
 - Route 28 East Sewer Expansion Project Loan Application under review
 - Freezer Road Sewer Pump Station Rehabilitation Currently out to bid
- 2022 Projects
 - Draft Intended Use Plan (IUP) released today
 - 720 Main Street Pump Station Relocation listed

 Town of Barnstable, Department of Public Works









Discussion?



