# Water Resources Management Update

**Barnstable Town Council** 

March 20, 2025 Town Hall Hearing Room





# **Sewer Connections Status**

Week of March 20, 2025

	Stewart's Creek <sup>†</sup>	Hyannis Avenue <sup>\$</sup>	Strawberry Hill Road	Route 28 East*
Project Status	Completed	Completed	Closeout	Closeout
Available Sewer Connections	227	17	151	154
Completed Connections	193	11	81	0
Percent Connected	85.0%	64.7%	53.6%	0%
Active Permits	0	1	33	10

<sup>\*</sup>Project completed prior to CWMP.

<sup>\$</sup>Privately funded project, benefiting the CWMP.

<sup>\*</sup>Includes remaining properties identified within Strawberry Hill Road Sewer Expansion Project that were reliant on the Phinney's Lane Pump Station for connection.

# **Centerville Village Sewer Expansion Project North Phase** PROJECT ROUTE

# Centerville Village Sewer Expansion Project North Phase

#### **Status: Active Construction**

Estimated Completion: Spring 2027

# **Upcoming Roadwork**

- Sewer Installation
  - Began Monday, March 3, 2025
  - Currently located on Shootflying Hill Road
  - Requires road closure during construction hours, 7:00AM 4:00PM
  - Public outreach began in September 2024; has included variable messaging boards, in-road signage, media releases, mobile app, social media, Barnstable e-News, print mailer to properties along project route and auxiliary neighborhoods
  - Completed 3rd round of Sewer Connection Form notifications

#### Mother's Park Pump Station

- Delayed; anticipated to begin in early April
- First phase of work includes: site clearing, utility disconnections, filling
- Work will occur within the vicinity of the new intersection realignment of Main Street/Phinney's Lane/North Main Street
- Single-lane alternating traffic pattern dependent on the activity

# **Centerville Village Sewer Expansion Project South Phase** Lake Weguaguet **ROUTE 28** PROJECT ROUTE

# Centerville Village Sewer Expansion Project South Phase

# **Status: In Design**


- Consultant addressing Town comments on 50% sewer design plan
- Anticipated Construction: Fall 2025

# **Project Route**

- Old Stage Road, from Old Post Road to Main Street
- The bulk of Main Street, Centerville
- A portion of Cragiville Beach Road

#### **Public Outreach**

- Anticipate hosting a public information meeting to review status of design in Spring/Summer 2025
- Regular briefings with the Centerville Civic Association
  - February 10, 2025
  - April 14, 2025



# **Route 28 West Sewer Expansion Project**

# **Status: In Design**

- 100% sewer design plan in review
- Anticipated Construction: Fall 2025 Spring 2028
- #3 ranked project in 2024 State Revolving Fund Clean Water Intended Use Plan (IUP)


# **Project Objectives**


- To install critical infrastructure serving as the backbone of the sewer program
- To decommission and connect the existing Marstons Mills Wastewater
   Treatment Plant (MMWTP) to the newly expanded municipal collection system
- Without the infrastructure to be installed as part of this project, the Town could not achieve the regulatory requirements per the CWMP

#### **Public Outreach**

- Project outreach began in January 2025
- Public Information Meeting held on Wednesday, February 5, 2025
  - Recording available via Barnstable Government Access and on Barnstable Water Resources: <a href="https://barnstablewaterresources.com/route-28-west-sewer-expansion-project/">https://barnstablewaterresources.com/route-28-west-sewer-expansion-project/</a>
- Conservation Commission Hearing for Oldham Road Pump Station held on Tuesday, February 18, 2025; abutter briefings ongoing
- Briefings with Barnstable School Committee and Cape Cod Collaborative
- Print outreach mailed to all property owners identified within project

# Additional Sewer Expansion Projects In Design





#### **Phinney's Lane Neighborhoods Project**

- Final design awarded to Weston Sampson
- Construction anticipated to commence Fall 2026
- Field work and soil borings in progress, to be completed in mid/late April
- Notification mailed to all property owners identified within project (2/18/25)

### **Long Beach Area Project**

- Preliminary design complete
- Construction anticipated to commence in 2027
- Field work and soil borings in progress, to be completed in May
- Notification mailed to all property owners identified within project (2/24/25)

#### **Long Pond Area Project**

- Preliminary design complete; RFP for design services with Procurement
- Construction anticipated to commence in 2027

### **Great Marsh Road/Shootflying Hill Road Neighborhoods Project**

- 75% survey plan received and in review, preliminary design on-going
- Construction anticipated to commence in 2028

#### **Old Yarmouth Road Project**

- Survey complete; preliminary design on-going
- Construction anticipated to commence in 2028

## **Old Craigville Road Project**

- Survey complete; preliminary design on-going
- Construction anticipated to commence in 2030

# **268 Stevens Street Pump Station**

#### **Status: Construction Contract Awarded**

- Awarded to C.C. Construction, Inc.
- Construction anticipated to commence in April/May 2025
- Estimated completion: Fall 2027

# **Project Objectives & Background:**

- Notice of Project Change (NOC) filed with MEPA in July 2024 (EEA File Number 16148)
- Proposes adding 57 parcels within downtown Hyannis that are adjacent to the existing collection system
- Specifically in densely developed sections of downtown; their inclusion in the plan was overlooked at the time of the development of the CWMP
- In 2023, Barnstable Planning and Development applied for and received a state grant to fund the installation of this pump station
- The installation of this pump station is necessary for the proposed Housing Assistance Corporation (HAC) housing project at 268 Stevens Street



# 720 Main Street Pump Station Replacement Project

#### **Status: Active Construction**

- · Project remains on budget and on schedule
- Estimated completion: Fall 2025

#### **Current Construction**

- Work hours: Monday through Friday, 7:00AM 4:00PM
  - In-road sewer construction is complete
  - Onsite utilities and SCADA programming in progress
- Substantial completion anticipated this Summer
  - Paving and restoration anticipated this Fall
  - Followed by decommissioning of pre-existing pump station located at 720 Main Street

# **Project Objectives:**

- Part of the Town's Sewer Pump Station Rehabilitation Program
- Will address capacity concerns within the Town's Growth Incentive Zone (GIZ) as well as replace aging infrastructure



# **Water Pollution Control Facility**

# Nitrogen Removal and Headworks Improvements Project

- Status: In design, 90% design plans reviewed, Wright-Pierce proceeding to 100%
  - #1 ranked project in 2024 State Revolving Fund Clean Water Intended Use Plan (IUP)
  - SRF Loan Application submitted
  - MBR Manufacturer Committee has recommended Veolia Zeeweed MBR
- Anticipated Construction: Fall 2025 Spring 2028

# **Effluent Disposal Evaluation**

- Status: Analysis in progress
  - Water Reuse and Disposal Alternatives Analysis continues with consultant, CDM Smith
  - · Hosting monthly meetings with MassDEP

# **Bearses Way Sewer Extension and Vacuum Sewer Removal Project**

- Status: Active Construction
  - Coordinated in collaboration with MassDOT Bearses Way Shared Use Path Project
  - In-road construction continues
    - ~260 feet of gravity sewer installation remains; requires road closure (Bearses Way, from Pitcher's Way to Enterprise Road)
    - Horizontal Directional Drilling (HDD) operation anticipated for Bearses Way and Enterprise Road intersection late March/early April



# Straightway & Hyannisport Water Treatment Facilities Improvements

# **Status: In Design**


- SRF Loan Application submitted
- Fall 2024 Winter 2025: Final design and permit approvals
- Spring Summer 2025: Bidding and contract award
- Anticipated Construction: Fall 2025 (approx. 2-year duration)

# **Project Objectives**

- Maximize the permitted capacity of the Hyannis Water System
- Restore the amount of water that the wells can supply to permitted capacity
- Allow the water treatment facility to operate year-round
- Improve the water treatment process to further improve water quality
- Protect the wells and buildings from flooding
- Improve overall system resiliency

# **Project Information**

- Presentation of Cape Cod Commission, Thursday 1/20/25 at 3:00PM
- Project page available on Town of Barnstable website: <a href="https://townofbarnstable.us/Departments/watersupply/Straightway-Water-Treatment-Plant.asp">https://townofbarnstable.us/Departments/watersupply/Straightway-Water-Treatment-Plant.asp</a>



# **Water Quality**

# Stormwater Improvements Projects: Clamshell Cove and Old Shore Road, Cotuit

- Status: In Design
- Natural Resources Conservation Service (NRCS) grant to fund drainage improvements to reduce stormwater
- Anticipate construction to be completed September through mid-October

# Spring 2025 Cape Cod Pond and Lake Stewardship (P.A.L.S.) Water Quality Monitoring

- Sampling to commence in April
- Provides an annual 'snapshot' of the Cape's pond and lake water quality
- Collaborative effort involving: Town staff, Barnstable Clean Water Coalition and citizen volunteers

# **Call for Water Quality Monitoring Volunteers**

- Estuary samplers needed for Barnstable Harbor, Lewis Bay, Centerville River, Halls Creek and Three Bays
- Email Brooke.Withers@town.barnstable.ma.us for more information

