



Barnstable Town Council


Update on Wastewater Efforts In Barnstable

Department of Public Works January 20, 2022





Strawberry Hill Road Sewer Expansion Project




- ±4,300 LF (±25%) of gravity sewer main installed to date
- Two sewer crews now. Third mobilizing in next weeks.
 - Crew 1: West Main Street
 - Crew 2: Craigville Beach Road
 - Crew 3: Force main and services on SHR
- Work on West Main Street will require closure of West Main from western entrance of High School to SHR.
 - Work will not start until 7:30 AM (after school drop off completes).
 - DPW closely coordinating w/ schools.
- Vineyard Wind's crews at Covell's Beach Parking Lot and on Independence Drive and Strawberry Hill Road.
- On schedule for completion in Spring, 2023.






Route 28 East Sewer Expansion Project



- SRF Loan Application under review
- Design and permitting continues
- Virtual informational session held on 11/16/21
- Reviewed project with School Committee in December
- Easement acquisition on abutting property (195 Phinney's Ln) – first read this evening
- Bidding anticipated in February / March
- Construction to commence late spring/summer







- "Vineyard Wind 2" On-Shore Route
 - Town Council voted to appropriate design funds on 12/16/2021.
 - DPW finalizing in-house preliminary design.
 - DPW working to identify necessary pump station sites (at least 5 anticipated).
 - DPW preparing RFP for final design services.
 - DPW coordinating w/ Vineyard Wind re: survey and design.
 - DPW coordinating w/ legal team re: Mother's Park.






- Route 28 "West" Sewer Expansion
 - Town Council voted to appropriate final design funds on 12/16/21.
 - Survey has been completed and is under review by DPW.
 - DPW finalizing in-house preliminary design.
 - DPW working to identify necessary pump station sites (at least 4 anticipated).
 - DPW preparing RFP for final design services.
 - First project anticipated to involve work on a private road (Old East Osterville Road)











- Route 28 / Yarmouth Road MassDOT
 - DPW attended MassDOT project kick-off meeting.
 - Utility pole relocations underway and on-going this winter.
 - More significant work anticipated to commence in spring 2022.
 - Schedule of sewer work has not been provided.
- Planning on-going for other Sewer Projects
 - Phinney's Lane and Long Pond Sewer Projects
 - Surveys complete, preliminary design (in-house) on-going.





WPCF Updates

- Evaluation of Nitrogen Removal Improvements
 - Evaluation on-going and anticipated to be completed in the Spring of 2022.
- Effluent Disposal Evaluation
 - Contracting w/ CDM Smith to conduct refined modeling evaluation of identified options
- Solids Processing Facility Upgrades
 - Construction on-going
- WPCF Engineering Facility Study
 - DEP required for permit renewal in 2023.
 - Contracted with Wright-Pierce





SRF

- 2020 Projects
 - All loans have been secured and projects are underway (4 projects)
 - Mass Clean Water Trust announced total loan forgiveness for the 4 projects of \$876,534

2021 Projects


- Route 28 East Sewer Expansion Project Loan Application under review
- Freezer Road Sewer Pump Station Rehabilitation Permission to Advertise received

2022 Projects

- Project evaluation forms under review by SRF (3 projects submitted).
- Intended Use Plan (IUP) anticipated to be announced later this month.









Discussion?



