



#### **Barnstable Town Council**


# Water Resources Management Update

Department of Public Works March 17, 2022





### Strawberry Hill Road Sewer Expansion Project




- ±7,800 LF (±40%) of gravity sewer main installed to date
- Three sewer crews
  - Crew 1: West Main Street
  - Crew 2: Force Main on SHR
  - Crew 3: Services on SHR
- Closure of West Main Street continues through end of March from western entrance of High School to SHR.
  - Closure of the intersection of West Main Street and SHR expected to end on Monday.
- Vineyard Wind's crews at Covell's Beach Parking Lot and on Independence Dr, Craigville Beach Rd and SHR.
  - Per HCA, Covell's Beach Parking Lot Construction ends for season on April 30.
- On schedule for completion in Spring, 2023.






### Route 28 East Sewer Expansion Project



- SRF Loan Application under review
- Finalizing Design and permitting
  - Received DEP approval
  - Received draft DOT Permit
  - Discussing construction hours w/ DOT
- PS Project Advertised yesterday (3/16/22)
- Sewer Project –
   Advertised next week
- Construction expected to commence summer/fall
- Project completion anticipated Winter 2023.








- Park City Wind On-Shore Route
  - DPW finalizing in-house preliminary design.
  - DPW proceeding w/ retaining a designer for the project.
  - DPW continues to meet w/ Park
     City Wind to coordinate survey
     and design efforts.
  - DPW evaluating potential construction impacts along Main Street, Centerville and associated improvements.
  - DPW coordinating w/ legal team re: Mother's Park.
  - Construction start anticipated Winter 2023.





- Route 28 "West" Sewer Expansion
  - DPW finalizing in-house preliminary design.
  - DPW working to identify necessary pump station sites (at least 4 anticipated).
  - DPW preparing RFP for final design services.
  - First project anticipated to involve work on a private road (Old East Osterville Road).







- Route 28 / Yarmouth Road MassDOT
  - Utility work underway.
  - KAM building demolition scheduled for April.
  - More significant work anticipated to commence in spring 2022. Schedule has not been provided.
    - Schedule of sewer work has not been provided.
- Planning on-going for other Sewer Projects
  - Phinney's Lane and Long Pond Sewer Projects
    - Surveys complete, preliminary design (in-house) ongoing.





### WPCF Updates

- Evaluation of Nitrogen Removal Improvements
  - Evaluation on-going and anticipated to be completed in the Spring of 2022.
- Effluent Disposal Evaluation
  - CDM Smith conducting refined modeling evaluation of identified options
- Solids Processing Facility Upgrades
  - Construction on-going
- WPCF Engineering Facility Study
  - Study on-going



# Drinking Water New Source Study Update



- New source alternatives evaluation report prepared by Weston & Sampson in 2019 concluded Hyannis Water System has a deficit of 1.87 MGD in 2020 and 3.23 MGD in 2040, if largest source is lost.
- 11 sites were identified and ranked using the multiple criteria. 7 sites were selected for additional test well drilling, based on results of ranking.
- Sites were evaluated and ranked based on pump yield and water quality test results. Site C (Bridge St Conservation Area) was selected as the most advantageous site due a potential yield almost 10-times greater than other sites.
- In January of this year, DPW met with the West Barnstable Water Commissioners to present these findings.
- A public informational meeting is being held on Wednesday, April 13, 2022 to discuss the potential development of a test well and further sampling at Site C.
- Site B is also anticipated to be further tested.

Table 4: Highest Ranked Sites by Yield

Site ID / Location	Well ID	Potential Yield (gpm)		
Bridge St. Conservation Area (Site C)	TW-1C-20	5,087		
Hathaway's Pond (Site E)	TW-1E-20	565		
West Barnstable Conservation Area (Site D)	TW-2D-20	529		
North of Rt. 6 (Site B)	TW-2B-20	519		

Table 5: Water Quality Results Summary

t O G I							
Analyte	TW-2B-20 3/3/20	TW-1C-20 5/19/20	TW-2D-20 2/19/20	TW-1E-20 1/27/20	TW-1F-20 2/26/20 <sup>7</sup>	TW-1G-20 3/12/20 <sup>7</sup>	Max. Contaminant Level (MCL)
Total Fe (mg/L)	0.078	0.131	0.054	ND1	0.194	ND	0.3 mg/L
Total Mn (mg/L)	ND	ND	0.041	ND	0.028	ND	0.05 mg/L
рН	6	5.8	6.2	5.7	5.6	6	6.5 - 8.5
Total Pb (mg/L)	ND	ND	0.0078	ND	ND	ND	TT <sup>2</sup> 0.015 mg/L
Perchlorate (mg/L)	0.000088	0.000082	0.000077	0.000054	0.000084	ND	0.002 mg/L
Chloroform (mg/L)	0.00053	0.00077	0.0016	0.001	0.0059	0.0022	0.07
PFAS 63 (ng/L)	ND	11.234	ND	ND	ND	ND	20 ppt
Other PFAS (NEtFOSAA5) (ng/L)	1.86	ND	ND	ND	ND	ND	N/L <sup>6</sup>

TT = Treatment Technique. If > 10% of tap water samples tested exceed the action level of 0.015 mg/L, additional

The sum concentration of the six PFAS compounds regulated by the current MassDEP MCL including PFOS, PFOA

ree of six PFAS compounds proposed by MassDEP for regulation were detected: PFHxS, PFOA, PFOS


5) NEtFOSAA = N-Methyl Perfluorooctanesulfonamidoacetic Acid

Sites sampled for completeness, however not favorable for development due to limited yield potential



# Site C - Bridge Street Conservation Area








# Mary Dunn Well #4 Summary of Work Completed





- In Spring 2019, F.G.
   Sullivan installed a new
   24" x 48", gravel packed
   well across the street from
   the existing Mary Dunn
   Well #4 pump station &
   well that has been out of
   service.
- 2019-2021: Design of the new Mary Dunn Well #4 pump station, which includes a new pre-cast concrete pump station building, has been completed by Weston & Sampson.
- Project is scheduled to bid in Spring 2022, with final completion by December 2022.



# Pilot Studies – Hyannisport & Straightway & Mary Dunn Water Treatment Facilities



- In Fall 2020, the Town hired Kleinfelder to assist in completing pilot studies on the Town's existing Hyannisport & Straightway Water Treatment Facilities and the Mary Dunn Water Treatment Facility.
- Spring 2021, Kleinfelder conducted field testing at the Hyannisport, Straightway and Simmons Ponds wells.
- Fall 2021, Kleinfelder prepared a draft Pilot Study report providing recommendations for water treatment, based on completed field testing for the Hyannisport & Straightway Treatment Facilities. This report was finalized and submitted to DEP, and subsequently DEP approved the proposed treatment processes on February 22, 2022.
- The pilot study for the Mary Dunn Treatment facility is on hold until the Mary Dunn Well #4 pump station is online, currently scheduled for December 2022



### Discussion?







# Pumping/Testing Data



Table 4: Highest Ranked Sites by Yield

Site ID / Location	Well ID	Potential Yield (gpm)
Bridge St. Conservation Area (Site C)	TW-1C-20	5,087
Hatnaway's Pond (Site E)	TW-1E-20	565
West Barnstable Conservation Area (Site D)	TW-2D-20	529
North of Rt. 6 (Site B)	TW-2B-20	519

Table 5: Water Quality Results Summary


			•				
Analyte	TW-2B-20 3/3/20	TW-1C-20 5/19/20	TW-2D-20 2/19/20	TW-1E-20 1/27/20	TW-1F-20 2/26/20 <sup>7</sup>	TW-1G-20 3/12/20 <sup>7</sup>	Max. Contaminant Level (MCL)
Total Fe (mg/L)	0.078	0.131	0.054	ND1	0.194	ND	0.3 mg/L
Total Mn (mg/L)	ND	ND	0.041	ND	0.028	ND	0.05 mg/L
рН	6	5.8	6.2	5.7	5.6	6	6.5 - 8.5
Total Pb (mg/L)	ND	ND	0.0078	ND	ND	ND	TT <sup>2</sup> 0.015 mg/L
Perchlorate (mg/L)	0.000088	0.000082	0.000077	0.000054	0.000084	ND	0.002 mg/L
Chloroform (mg/L)	0.00053	0.00077	0.0016	0.001	0.0059	0.0022	0.07
PFAS 63 (ng/L)	ND	11.234	ND	ND	ND	ND	20 ppt
Other PFAS (NEtFOSAA*) (ng/L)	1.86	ND	ND	ND	ND	ND	N/L <sup>6</sup>

- Notes: 1) ND = Not Detected
  - TT = Treatment Technique. If > 10% of tap water samples tested exceed the action level of 0.015 mg/L, additional steps must be taken for water treatment.
  - 3) The sum concentration of the six PFAS compounds regulated by the current MassDEP MCL including PFOS, PFOA, PFHxS, PFNA, PFHpA, and PFDA).
  - 4) Three of six PFAS compounds proposed by MassDEP for regulation were detected: PFHxS, PFOA, PFOS
  - 5) NEtFOSAA = N-Methyl Perfluorooctanesulfonamidoacetic Acid
  - 6) N/L Not Listed
  - 7) Sites sampled for completeness, however not favorable for development due to limited yield potential



# Phase 1 Implementation Plan









# Park City Wind Route













# Clean Water SRF Update (From February)



#### SRF

- 2020 Projects
  - All loans have been secured and projects are underway (4 projects)
  - Mass Clean Water Trust announced total loan forgiveness for the 4 projects of \$876,534

### 2021 Projects

- Route 28 East Sewer Expansion Project Loan Application under review
- Freezer Road Sewer Pump Station Rehabilitation Currently out to bid

### 2022 Projects

- Draft Intended Use Plan (IUP) released today
- 720 Main Street Pump Station Relocation listed
  Town of Barnstable, Department of Public Works